



US 1 Bridge Replacement Project

from CR A1A to CR 707


Progress Update July 2025

Financial Project ID#: 428400-2-52-01

Federal Aid #: D421056B



PROJECT SCHEDULE




**Fall
2021**

Pre-detour Phase
Construction
Began



**Spring
2023**

Detour Phase
Began



**Dec. 31,
2024**

Detour Phase Ended
*(One lane open in
each direction)*



**Spring
2025**

New Bridge
Construction
Completed
(All lanes open)



**Early
2026**

Anticipated
Project
Completion

SUMMER 2025 MILESTONE

OPEN RIVERWALK CONNECTION UNDER SOUTH SIDE OF BRIDGE



EARLY 2026 MILESTONE

PROJECT COMPLETION!



ADDITIONAL COMMENTS / QUESTIONS

THANK YOU!

